



Pre-Commissioning Checklist

Customer Name:	
Date Installation Completed:	
Equipment:	
Site Address:	
Installer Details:	

Heat Pump:

	Yes	No	Notes
Heat Pump is Installed with sufficient Airflow in accordance with the manufacturers guidance?	<input type="checkbox"/>	<input type="checkbox"/>	
Heat Pump Installed on Antivibration Feet / Tray, or appropriate wall bracket?	<input type="checkbox"/>	<input type="checkbox"/>	
Antifreeze Valve fitted as per installation diagram?	<input type="checkbox"/>	<input type="checkbox"/>	
Soakaway or drain off kit installed for condensate from the heat pump?	<input type="checkbox"/>	<input type="checkbox"/>	
Heat pump has all external pipework insulated with Condensate Pro (supplied with kit)?	<input type="checkbox"/>	<input type="checkbox"/>	
Applicable Amp power supply with External Circuit breaker, with RCD and MCB installed?	<input type="checkbox"/>	<input type="checkbox"/>	
Electrical connections as per URS Manufacturers wiring schematic? (not Manufacturers guide)	<input type="checkbox"/>	<input type="checkbox"/>	

Cylinder / Heating:

	Yes	No	Notes
Installed as per provided URS plumbing schematic?	<input type="checkbox"/>	<input type="checkbox"/>	
Unvented Hot water cylinder installed in accordance with Unvented Hot water regulations G3?	<input type="checkbox"/>	<input type="checkbox"/>	
All pipework insulated?	<input type="checkbox"/>	<input type="checkbox"/>	
All radiators or Underfloor heating sized and installed to meet heat loss calculations?	<input type="checkbox"/>	<input type="checkbox"/>	
Electrical connections as per URS Manufacturers wiring schematic? (not Manufacturers guide)	<input type="checkbox"/>	<input type="checkbox"/>	





Ultimate Renewables Supplies

Pre-Commissioning Checklist

Electrical:

	Yes	No	Notes
If applicable - UFH Manifold has Fused Spur power supply?	<input type="checkbox"/>	<input type="checkbox"/>	
If applicable - UFH connections wired in as per manufactures instructions?	<input type="checkbox"/>	<input type="checkbox"/>	
Applicable room stat's connected to wiring centre and ready to use?	<input type="checkbox"/>	<input type="checkbox"/>	
Independent immersion power supply 16A?	<input type="checkbox"/>	<input type="checkbox"/>	

Additional Comments:

Signed by:

Engineer Name:	
Signature:	
Date:	

Please email completed form and send to
Info@Ultimaterenewables.com

