

System EHS Commissioning & Extended Warranty Request Sheet

CUSTOMER INFORMATION (Where the Samsung EHS unit is installed?)

Customer Address line 1:	
Customer Address line 2:	
Customer City:	
Customer Post Code:	
Has customer training been carried out?	Yes / No

EQUIPMENT INFORMATION

Outdoor Model:		Check data plate on RHS of unit
Outdoor Serial:		Check data plate on RHS of unit
Control Kit Model:		Check QR data sticker inside MIM
Control Kit Serial:		Check QR data sticker inside IM
Control kit location:		Must be internally located

HEATING DETAILS (Values in heating mode)

Header, buffer tank, heat exchanger installed or Open Loop?	
Primary system water volume (litres)?	
Anti-freeze Valve or Glycol added to system?	Concentration %
Water flow Temp?	Value from controller °C
Water flow rate (l/min)?	Value from controller
Outside ambient temperature?	Measure this value °C
Air Temp at back of unit?	Value from controller °C
Flow rate with all radiator / UF Loops closed (l/min)?	Value from controller

DOMESTIC HOT WATER DETAILS (Values in DHW mode)

DHW Cylinder Make:	
DHW Cylinder Model:	
Capacity (Litres)?	
Cylinder water Temp at start-up?	Value from controller °C
Cylinder water Temp after 30-mins run?	Value from controller °C
Water flow Temp?	Value from controller °C
Water flow rate (l/min)	Value from controller

ENGINEERS DETAILS

Installation Company Name:	
Company Address Line 1:	
Post Code:	Telephone No:
Engineer Name:	Mobile No:
EHS Approved installer?	Course Year:
Where was unit purchased?	Date:
Date unit installed?	
Date unit commissioned?	
Will you be maintaining unit?	



**Ultimate
Renewables
Supplies**

Supplying your renewable future

To register this Samsung equipment for extended 7-Year warranty
Return the completed sheet to info@ultimaterenewables.com within 30 days of commissioning.